

DUVALL AVE

MC = Man Crew (General Crew)

| DATE | Task | Utility Crew | Subcontractors | Equipment | Paving |
|-------------|--|---------------------|-----------------------------------|------------------|-----------------------------------|
| 9/6 | Paving, Temp Stripe SB Lanes complete (Night) | Foreman | AGS | 16 T/T's | Mainline 1,300 Ton (Night) |
| 9/7 | Off Sleep | Foreman | Off Sleep | | Off Sleep |
| 9/8 | Paving NB Lanes & Aprons | Foreman | AGS | 8 T/T's | 900 Ton |
| 9/9 | Clean Up site, Shoulder Rock | Foreman | AGS | 3 Super's | |
| 9/10 | | | | | |
| 9/11 | | | | | |
| 9/12 | Adjust Utilities, Landscape, Shoulder Rock, Place Mulch | Foreman | Green City, Cascade, AGS | | |
| 9/13 | Adjust Utilities, Deliver Plants, Place Mulch | Foreman | Green City, Cascade, AGS | | |
| 9/14 | Adjust Utilities, Plants, Concrete | Foreman | Green City, Cascade, AGS, Caliber | | |
| 9/15 | Adjust Utilities, Plants, Concrete | Foreman | Green City, Cascade, AGS, Caliber | | |
| 9/16 | Adjust Utilities, Plants, Concrete | Foreman | Green City, Cascade, AGS, Caliber | | |
| 9/17 | | | | | |
| 9/18 | | | | | |
| 9/19 | Install Permanent Signs, Landscape | 2MC | Green City, AGS | | |
| 9/20 | Install Permanent Signs, Landscape | 2MC | Green City, AGS | | |
| 9/21 | Striping | 2MC | Northwest Traffic | | |
| 9/22 | Striping | 2MC | Northwest Traffic | | |
| 9/23 | Striping | 2MC | Northwest Traffic | | |
| 9/24 | | | | | |
| 9/25 | | | | | |