


12-Look Ahead Schedule 6-30-2016.mpp

ID	Uniqu ID	Task Name	Duration	Start	Finish	Predecessors	Successors	% Complete
3	180	Submittals	149 days	Thu 10/8	Fri 5/27			99%
4	259	Electrical Submittals	57 days	Thu 10/8	Fri 1/8			99%
53	374	Contract Time	157 days	Tue 11/3	Thu 7/7			98%
83	182	Phase 1 (East Logan)	149 days	Wed 11/11	Fri 7/1			99%
113	215	Electrical	116 days	Mon 1/11	Fri 7/1			99%
118	433	Illumination Complete	1 day	Fri 7/1	Fri 7/1	117	217	0%
157	278	Phase 2 (West Logan)	127 days	Wed 12/16	Fri 7/1			99%
179	318	Landscaping	59 days	Mon 4/11	Fri 7/1			95%
182	321	Install Plants	4.95 days	Mon 6/20	Fri 7/1	181,207	217,189SS	96%
183	322	Seeding, Fertilizing, and Mulching	3.4 days	Fri 6/24	Fri 7/1	189SS	217	71%
190	206	Signal System	66 days	Tue 4/5	Thu 7/7			89%
191	405	N 3rd Signal System	54 days	Thu 4/21	Thu 7/7			97%
197	207	Traffic Signal System @ N 3rd Street, Complete	1 day	Thu 7/7	Thu 7/7	196,195,194,211,212,2 217,35FS-5 da		0%
198	404	N 4th Street Signal System	66 days	Tue 4/5	Thu 7/7			96%
204	208	Traffic Signal System @ N 4th Street, Complete	1 day	Thu 7/7	Thu 7/7	201,202,203,211,212,2 217,35FS-5 da		0%
205	221	Pavement Finishing's	44.97 days	Tue 5/3	Wed 7/6			78%
208	72	Extruded Curb	10 days	Tue 5/3	Fri 7/1	145SS	217,216	95%
209	74	Raised Pavement Marker Type 1	3 days	Tue 6/28	Fri 7/1	207	217	95%
212	85	Plastic Line	2 days	Tue 7/5	Wed 7/6	207FS+10 days	197,204	0%
213	86	Plastic Stop Line	2 days	Tue 7/5	Wed 7/6	207FS+10 days	197,204	0%
214	87	Plastic Crosswalk Line	2 days	Tue 7/5	Wed 7/6	207FS+10 days	197,204	0%
215	88	Plastic Traffic Arrow	2 days	Tue 7/5	Wed 7/6	207FS+10 days	197,204	0%
216	89	Painted Curb	1 day	Tue 7/5	Tue 7/5	208	197,204	0%
217	200	Request Substantial Completion	0 days	Thu 7/7	Thu 7/7	119,145,183,46,125,48		0%



Contact No. TA 4951