

**City of Renton
Sunset Lane NE Improvements Project**



Date: August 7, 2017
RCNW Project #: 1607

ACTIVITY DESCRIPTION	THREE WEEK LOOK AHEAD SCHEDULE														
	M	T	W	Th	F	M	T	W	Th	F	M	T	W	Th	F
	8/7	8/8	8/9	8/10	8/11	8/14	8/15	8/16	8/17	8/18	8/21	8/22	8/23	8/24	8/25
Work Activities															
Backfill U.T. Trench	█														
Grade Concrete/Harrington N.	█	█													
Pour Curbs Harrington N.		█	█												
Pour Concrete Intersection			█	█	█	█	█	█							
Paving Northshore									█	█					
Landscapeing/West Coast	█	█													
Pour Pads Hydrants											█	█			
Pour Pads J Boxes											█	█	█	█	█
Final Clean up											█	█	█	█	█

*** Due to weather concerns it's the foremans option what to install
** Pending conduit Delivery