

CAG-11-133
Strander Boulevard Extension Phase 1, Seg. 2A



3 WEEK SCHEDULE #: 31
By: JJZ Date: 08/06/12
Approved By

RESP	Activity	Survey Needed	As-Built Week							Jul-12							Aug-12														Comments							
			7/30	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26		8/27	8/28	8/29	8/30	8/31	9/1	9/2
			M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU		M	TU	W	TH	F	SA	SU
	Meetings																																					
	Weekly Owner's Meeting				X							X						X						X														
	Mass Safety Meeting											X																										
	Tool Box Meeting				X							X						X						X														
	Survey																																					
	TESC																																					
	Erosion Control Maintenance																																					
	PSE																																					
	Relocate North/South Powerlines																																					
	East West Power Line De-Energize																																					
	Railroad (BNSF)																																					
	Clear and Grub																																					
	Roadway																																					
KLB	Pond Embankment																																					
	Dewatering																																					
	Water Drawdown (Pump Station)																																					
	Reroute Header Pipe																																					
	Install Monitoring Wells																																					
	Hook up Deep Well																																					
	Water Drawdown (Foundation)																																					
	Pump Station																																					
KLB	Excavate/Set PS2 (Wet Well)																																					
KLB	Excavate/Set PS2 - MH1 Inlet Manhole																																					
	Seal Pour for Wet Well and MH1																																					
	Tie PS2 (Wet Well) together with Inlet Manhole																																					
	Backfill Structures																																					
	Remove Shoring																																					
KLB	Excavate/Set Drainage Run and DR1 - SD3																																					
	Grade Pump Station Foot Print																																					
	Structures																																					
	Pile Driving (24 inch Cans)																																					
	Mobe Mats for Pile Driving																																					
	Mobe Equipment for Pile Driving																																					
	Receive Piles																																					
	Shoring																																					
DBM	Drill Level 1 Tie-Backs																																					
DBM	Set Level 1 Tie-Backs																																					
DBM	Grout Level 1 Tie-Backs																																					
	Set Level 1 Walers																																					
DBM	Stress Level 1																																					
KLB	Excavate to Level 2 Tie-Backs																																					
DBM	Drill Level 2 Tie-Backs																																					
DBM	Set Level 2 Tie-backs																																					
DBM	Grout Level 2 Tie-backs																																					
	Set Level 2 Walers																																					
DBM	Stress Level 2																																					
KLB	Excavate to Level 3 Tie-Backs																																					
DBM	Drill Level 3 Tie-Backs																																					
DBM	Set Level 3 Tie-backs																																					
DBM	Grout Level 3 Tie-backs																																					
	Set Level 3 Walers																																					
DBM	Stress Level 3																																					
KLB	Excavate to Bottom of Hole																																					