



January 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
3	4	5	6	7	8	9
Install DR3, 4 days			Install DR4, 1.5 days	Install DR5, 1 day	Test Storm System, 1 day	
10	11	12	13	14	15	16
Install DR	Install DR5, 1.5 days		Notice of Signal Cor			
Test Storm System, 1 day	Temp Pave Trench, 3 days			Flush and Test Water, 5 days		
17	18	19	20	21	22	23
Fill, Flush and Test Water, 5 days			Water Connections		Water Connections	
24	25	26	27	28	29	30