

SW 27th / Strander Boulevard Extension Phase 1, Seg 2A February 2014

Construction Update:

- Pump station building and foundation pads completed, electrical installation progressing.
- All concrete poured for bridge abutments, walls, and popouts.
- Water main installed, storm drainage installed on east side.
- Westside bridge girders to be set March 7th.
- Additional excavation for roadway north to Sound Station progressing.
- Roadway scheduled to open to traffic in April 2014.

Construction Photos



February – Center pier being prepped for girder delivery.



February – Strander roadway base initial grading.



January – View inside wet well. Two pumps, 34 feet down. Additional ladder and platforms still to be installed.



January – Construction of electrical control building.