

## SW 27<sup>th</sup> / Strander Boulevard Extension Phase 1, Seg 2A

March 2013

### Construction Update:

- East side bridge abutments backfilled.
- North and south sheet piles and walers removed.
- Bridge girders set on March 14<sup>th</sup> and 15<sup>th</sup>.
- Tracks to be relocated onto bridge April 13<sup>th</sup>.
- West side sheet piles begin in late April.

### Construction Photos



March 14<sup>th</sup> – First Girder Lift.



March 14<sup>th</sup> – Bridge Girder Erection.



March 14<sup>th</sup> – Bridge Girders – future deck for Main 2.



March 18<sup>th</sup> – Completion of Bridge Girders.

For more construction photos, visit the project website <http://rentonwa.gov/living/default.aspx?id=8080> , where there is a link to more construction photos on a City Flickr webpage .