

ICON MATERIALS PROJECT SCHEDULE

DUVALL AVE

MC = Man Crew (General Crew)

<u>DATE</u>	<u>Task</u>	<u>Utility Crew</u>	<u>Subcontractors</u>	<u>Equipment</u>
9/17				
9/18				
9/19	Landscape, Survey	2MC	Green City, AGS, Obunco	
9/20	Flatwork, Striping	2MC	Caliber, NW Traffic, AGS	
9/21	Flatwork, Striping	2MC	Caliber, NW Traffic, AGS	
9/22	Flatwork, Striping	2MC	Caliber, NW Traffic, AGS	
9/23	Install Permanent Signs	2MC	AGS	
9/24				
9/25				
9/26	Striping, Property Resto, adjust Utilities	2MC	NW Traffic, AGS, Cascade	
9/27	Striping, Property Resto, adjust Utilities	2MC	NW Traffic, AGS, Cascade	
9/28	Striping, Property Resto, adjust Utilities	2MC	NW Traffic, AGS, Cascade	
9/29	Striping, Property Resto, adjust Utilities	2MC	NW Traffic, AGS, Cascade	
9/30	Striping, Property Resto, adjust Utilities	2MC	NW Traffic, AGS, Cascade	
10/1				
10/2				
10/3	Suspension for trees 10-3 Thru 10/24			
10/4	Suspension for trees			
10/5	Suspension for trees			
10/6	Suspension for trees			
10/7	Suspension for trees			
10/8				
10/9				
10/10	Suspension for trees			
10/11	Suspension for trees			
10/12	Suspension for trees			
10/13	Suspension for trees			
10/14	Suspension for trees			