

Construction Update:

- East shoofly completed.
- Pond excavation complete and lined with quarry spalls.
- BNSF mainline tracks relocated to west shoofly.
- Crane mobilized.
- Sheet pile driving completed.
- Tie-back anchor installation has begun.
- Excavation down for underpass has begun.
- Dewatering pipe installed to new discharge point, and dewatering ramped back up.

Construction Photos



Quarry spall rock-lined stormwater pond.



Dewatering pipe being welded/sealed together.



Setting a tie-back anchor to secure sheet pile as excavation continues down for underpass.



Tie-back anchor drilling machine, to secure sheet pile as excavation continues down for underpass.

For more construction photos, visit the project website <http://rentonwa.gov/living/default.aspx?id=8080> , where there is a link to more construction photos on a City Flickr webpage.