

### Construction Update:

- Concrete pours on east side completed.
- Bridge abutments being backfilled.
- Sheet piles and walers being removed.
- Bridge girders to be set week of March 11<sup>th</sup>.
- Tracks to be relocated onto bridge March 23<sup>rd</sup>.
- West side excavation to be late April - June.
- West side pile driving begins in late June.
- Pump station building/power install soon.

### Construction Photos



Mid-January - abutment and wing wall rebar set.



Late January - pouring abutment 1 parapet.



Early February - abutment 1 rebar ready for wing wall.



Early February - stripping forms from wing wall.

For more construction photos, visit the project website <http://rentonwa.gov/living/default.aspx?id=8080> , where there is a link to more construction photos on a City Flickr webpage .