

RENTON AVE S. RESURFACING  
CITY OF RENTON  
11/22/19

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	
57	TEMPORARY SUSPENSION	40 days	Thu 11/07/19	Wed 01/01/20			
58	ESTIMATED SHIP DATE OF POLES	1 day	Tue 12/10/19	Tue 12/10/19			
59	TRANSIT TIME FOR SHIPPING OF POLES	7 days	Tue 12/10/19	Wed 12/18/19			
54	TEMPORARY SUSPENSION	11 days	Wed 12/18/19	Wed 01/01/20			
55	ERECT HAWK SYSTEM (10 TOTAL WORKING DAYS)	10 days	Wed 01/01/20	Tue 01/14/20			
56	PUNCHLIST / DEMOB	3 days	Wed 01/15/20	Fri 01/17/20			

Project: RENTON AVE RESURFA  
Date: Fri 11/22/19

Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Baseline Milestone	Manual Progress
Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	Baseline Summary	Progress
Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Baseline	Progress	