

8/25	Landscape	Foreman	Green City, AGS
8/26	Lower Utilities, Landscape	3 MC	Green City, Cascade, AGS
8/27			
8/28			
8/29	Lower Utilities, Landscape	3 MC	Green City, Cascade, AGS
8/30	Mainline Milling, From North End to Sta. 16+50 SB lanes	3 MC	Mulier, AGS, Seatac Sweeping
8/31	Mainline Milling, From South End to Sta. 16+50 NB lanes	3 MC	Mulier, AGS, Seatac Sweeping
9/1	Mainline Milling, From NE 4th to Sta. 16+50 NB & SB lanes (NIGHT)	2MC	Mulier, AGS, Seatac Sweeping
9/2	Off Sleep	2MC	Off, Sleep
9/3			
9/4			
9/5			
9/6	Paving, Temp Stripe SB Lanes complete (Night)	Foreman	AGS
9/7	Paving, Temp Stripe SB Lanes complete (Night)	Foreman	AGS
9/8	Off Sleep	Foreman	Off Sleep
9/9	Pave Aprons	Foreman	AGS
9/10			
9/11			
9/12	Adjust Utilities, Landscape	Foreman	AGS
9/13	Adjust Utilities, Landscape	Foreman	Green City, Cascade, AGS
9/14	Adjust Utilities, Landscape	Foreman	Green City, Cascade, AGS
9/15	Adjust Utilities, Landscape	Foreman	Green City, Cascade, AGS
9/16	Striping	2MC	Northwest Traffic
9/17			
9/18			
9/19	Install Permanent Signs, Landscape	2MC	Green City, AGS
9/20	Install Permanent Signs, Landscape	2MC	Green City, AGS
9/21	Striping	2MC	Northwest Traffic
9/22	Striping	2MC	Northwest Traffic
9/23	Striping	2MC	Northwest Traffic
9/24			
9/25			