

SW 27th / Strander Boulevard Extension Phase 1, Seg 2A

May 2013

Construction Update:

- East bridge is under operation.
- Bridge completely painted and waterproofed.
- Utility conduits installed under east bridge.
- Sheet pile driving and excavation on west side has commenced.

Construction Photos



April 30th – East side bridge in operation.



April 30th – Excavation of Strander subgrade – east side.



May 16th – Driving "H" piles for south lag wall.



May 16th – Starting the south sheet pile on west side.

For more construction photos, visit the project website <http://rentonwa.gov/living/default.aspx?id=8080> , where there is a link to more construction photos on a City Flickr webpage .