

## Construction Update:

- Fiber optic lines relocation completed.
- East shoofly completed.
- Pond excavation complete and lined with quarry spalls.
- BNSF mainline tracks relocated to west shoofly.
- Dewatering has begun
- Wet well excavation completed.
- Crane mobilized.
- Sheet pile driving completed.
- Tie-back anchor installation has begun.

## Construction Photos



BNSF Mainlines Tracks Relocated, Crane Mobilized



Driving of Sheet Pile (vibratory)



Stabilization of East Shoofly (bond fiber matric)



Excavation for Installation of Tiebacks (first row) and Safety Rail

For more construction photos, visit the project website <http://rentonwa.gov/living/default.aspx?id=8080> , where there is a link to more construction photos on a City Flickr webpage.