CAG-11-133

Strander Boulevard Extension Phase 1, Seg. 2A

ATKINSON CONSTRUCTION

3 WEEK SCHEDULE #: 37

By: JJZ **Date:** 09/17/12

Approved By

RESP	Activity	Survey Needed	As-Built Week 9/10 M	9/11 TU	9/12 W	9/13 TH	9/14 F	9/15 SA	9/16 SU	Sep-12 9/17 M	9/18 TU	9/19 W	9/20 TH	9/21 F	9/22 SA	9/23 SU	9/24 M	9/25 TU	9/26 W	9/27 TH	9/28 F	9/29 SA	9/30 SU	10/1 M	10/2 TU	10/3 W	10/4 TH	10/5 F	10/6 SA	10/7 SU	10/8 M	10/9 TU	10/10 W	10/11 TH	10/12 F	10/13 SA	10/14 SU	Comments
	Meetings																																					
	Weekly Owner's Meeting				X							X							X							X							X					Weekly Meeting @ 1:00 pm
	Mass Safety Meeting																									X												
	Tool Box Meeting				X							X							X							X							X					
	Survey																																					
	TESC																																					
ATKN	Erosion Control Maintenance																																					
	PSE																																					
	Relocate North/South Powerlines																																					Waiting on Easements
	East West Power Line De-Energize																																					
	Railroad (BNSF)																																					
	Clear and Grub																																					
	Roadway																																					
KLB	Pond Embankment																																					
	Dewatering																																					
	Water Drawdown (Pump Station)																																					
	Water Drawdown (Foundation)																																					
	Pump Station																																					
	Mobe Pump Station Equipment									X																												
KLB	Excavate/Set PS2 (Wet Well)																																					
KLB	Excavate/Set PS2 - MH1 Inlet Manhole																																					
KLB	Seal Pour for Wet Well and MH1												X																									Concrete Scheduled for 2:00 pm
JPF	Tie PS2 (Wet Well) together with Inlet Manhole																																					
KLB	Backfill Structures																																					
KLB	Remove Shoring																																					
KLB	Excavate/Set Drainage Run and DR1 - SD3																																					
KLB	Grade Pump Station Foot Print																																					
	Shoring																																					
DBM	Drill Level 3 Tie-Backs																																					
DBM	Set Level 3 Tie-backs																																					
DBM	Grout Level 3 Tie-backs																																					
ATKN	Set Level 3 Walers																																					
DBM	Stress Level 3																																					
KLB	Excavate to Bottom of Hole																																					10,000 CY of Excavation
KLB	Prep Crane Pad																																					
	Structures																																					
	Pile Driving (24 inch Cans)																																					
ATKN	Receive Piles																																					
ATKN	Mobe Equipment for Pile Driving																																					
ATKN	Rig Up Pile Driver																																					
ATKN	Drive Test Pile #1																																					1 Footing Pile
ATKN	Drive Test Pile #2																																					1 Footing Pile
ATKN	Drive Footing Pile																																					75 footing Pile
ATKN	Drive East Wall Footing Pile																																					17 Wall Footing Pile

Day Shift — Night Shift

C = Cure, D = Deliver, E = Electrical F = Form, P = Concrete Pour, R = Rebar, S = Strip