Job# | **5 WEEK LOOKAHEAD SCHEDULE**
Contract # | **BEGINNING:** Feb 17, 2025
Project Name: | **ENDING:** Mar 21, 2025

LEGEND

X	Day	?	Tenative	W	Weather Delay
N	Night	M	Material		Holiday/Non Working

LINE NO.	RESP	ACTIVITY	Past Week							Current Week							Look Ahead Week 1							Look Ahead Week 2							Look Ahead Week 3							Look Ahead Week 4						
			sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat	sun	mon	tue	wed	thu	fri	sat
			2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22	2/23	2/24	2/25	2/26	2/27	2/28	3/1	3/2	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22
1		**TRAFFIC CONTROL / ROAD CLOSURES / MISC**																																										
2	Pivetta	2nd St Road Closure (Partial and Full) - Night time Only (KC Metro Approved)		N	N	N					N	N	N	N				N?	N?	N?	N?				N?	N?	N?	N?																	
3	SPM	Stage 2 (MOD) Temp Restripe				X																																						
4																																												
5		**FRANCHISE UTILITY WORK**																																										
6	Pivetta	Ex JUT Removal - concurrent with new utility installation		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X															
7																																												
8		**Lumen**																																										
9	Lumen	Relocate Ex Telephone Vault at S 3rd St (RFI270)																																										
10	Lumen	Install CL17 10" Cover (RFI258)																																										
11	Lumen	Install CL12 4484-TA Cover (Lumen to provide/install)																																										
12	Lumen	Replace Vault CL09 lid with Non-Skid - After regrade work in Stg 2																																										
13	Lumen	Replace Hand Hole with Non Skid Lid - various ~4EA																																										
14	Lumen	Replace Vault Lid at Walgreens (RFI090)																																										
15																																												
16		**STORM & SANITARY SEWER**																																										
17	Pivetta - Ben	Connect South Lake Drain into sewer (RFI184)			X	N																																						
18	Pivetta - Ben	Pave Back Storm and Sanitary Sewer Trenches				N																																						
19	Pivetta - Ben	Install Storm at S 2nd St intersection		N	N						N	N	N	N				X	X	X	X	X																							
20	Pivetta - Ben	CCTV Sewer and Storm										N	N																															
21	Pivetta - Ben	Install Storm at Midas CB22-21-158-20-159 & 155																							X	X	X	X	X															
22	Pivetta - Ben	Install Filterra Units																																										
23																																												
24	Pivetta - Dalton	Install Storm at S 2nd St intersection		N	N	N																																						
25																																												
26		**WATERMAIN**																																										
27		**Water Main Clean Up**																																										
28	Pivetta	8" Blow Off- Gene Meyer (STA 20+25) - Ex JUT/Storm Conflict (RFI176)												N																														
29	Pivetta	Hydrant- Watson Security (STA 24+24) - Ex JUT Conflict																																	X									
30	Pivetta	Hydrant- Tommy's Café (STA 26+30.4) - shorten run after stg 1 chan																																		X								
31	Pivetta	Hydrant (+20') (Reinstall)- NE corner S 2nd St - Ex JUT Conflict (RFI139)										**fiber conflict**																															
32	Pivetta	Remove/Plug Temp Blow Off Standpipes - Hayes & Renton Ave (RFI283)																																										
33																																												
34		**ROADWAY, GRADING & DEMO**																																										
35		**East Side Airport Way to NW 3rd Pl**																																										
36	Pivetta - Zach	Place Gravel Borrow Embankement to subgrade		X	X	X	X				X																																	
37	Pivetta - Zach	Grading and Place CSBC for Shared Use Path and Curb and Gutter									X	X	X	X	X			X	X	X	X	X			X	X	X	X	X																
38	Pivetta - Zach	Install Filterra Units									X	X	X																															
39	Pivetta - Zach	Install Irrigation Sleeving									X	X	X	X	X																													
40	ICON	Pave Shared Use Path																		X	?	?																						
41																																												
42		**West Side NW 3rd Pl to Renton Ave Ext**																																										
43	Pivetta - Ben	Grading and Place CSBC for Curb and Gutter																														X	X	X	X	X			X	X	X	X	X	
44																																												
45		**ILLUMINATION & SIGNALIZATION**																																										
46		**Illumination & Signals**																																										
47	Golden Gate	Finish setting boxes 3rd St to 2nd St		X	X																																							
48	Golden Gate	Pull lighting wire to poles East Side 3rd to 2nd		X	X	X	X	X																																				
49	Golden Gate	Complete 2nd St signal underground					X	X																																				
50	Golden Gate	Reroute signal illumination conduits at Rainier and 2nd St												N																														
51	Golden Gate	Install Light Pole bases East Side - 2nd to Airport Way									X	X	X	X	X			X	X	X	X	X																							
52	Golden Gate	Build Signal at NW 3rd Pl																																										
53	Golden Gate	Pull lighting wire to poles - Victoria to 2nd St																				X			X																			
54	Golden Gate	Install Conduit and Boxes Airport Way																										X	X															
55	Golden Gate	Remove Existing Light Poles East Side 2nd to Airport Way																														X												
56	Golden Gate	Set Light Poles East Side - Airport to NW 3rd Pl																															X	X	X	X			X	X				
57	Golden Gate	Set Light Poles East Side - 2nd to Airport																																					X	X	X	X	X	
58	Golden Gate	Drill PS pole bases at NW 3rd Pl																																										
59	Golden Gate	Pour signal and PS bases																																										
60																																												
61		**Fiber Interconnect (pending Stg 2 mod shift)**																																										
62	Mon-Arc	Install mainline fiber interconnect											**paused**																															
63	Pivetta	Demo hardscape for fiber intercepts											**paused**																															
64	Golden Gate	Fiber intercepts											**paused**																															
65	Golden Gate	Remove/Abandon Existing COR Fiber - 2nd St Controller to East											**paused**																															
66																																												