



PROJECT PHASE	DURATION (Calendar Days)	24 HOUR CONST. NOISE WAIVER AVAILABILITY	NIGHT CONSTRUCTION OPERATIONS No. of Nights	RW Night Closure	GENERAL WORK DESCRIPTION	TAXIWAY CONNECTOR STATUS		ACCESS TO BOEING POSITION A-2 (PAINT HANGAR)	ACCESS TO BRIDGE & D-RAMP	ACCESS TO COMPASS PAD
						Taxiway B7	Taxiway B6			
1	10	NO	-	NO	Mobilization; Survey Control; Construction Access Gate; Waterline Installation Main Valve #SEC311A to Hydrant #H310	Closed	Open	Yes, from North	Yes	Yes
2	12	NO	-	NO	All Taxiway B Improvements STA 26+70 to STA 29+35; Taxiway K (New B6) Improvements West of STA 2+10; Waterline Installation Hydrant #H310 to Hydrant #H308	Open	Closed	Yes, from North & South	Yes	No
3	14	YES	14	NO	All Taxiway B Improvements STA 22+50 to STA 26+70; Remaining Waterline Installation/Activation	Open	Closed	Yes, from South	No	No
4	11	NO	-	NO	All Taxiway B Project Improvements STA 15+91 to STA 22+50	Open	Open	Yes, from South	Yes	Yes
	3	YES	3	YES	All Taxiway B Project Improvements STA 15+91 to Sta STA+50 and Construct Temporary Taxiway from Ramp to Runway 16-34					
5	12	YES	12	YES	All Taxiway B and Taxiway B7 Project Improvements STA 10+87 to STA 15+91 (Includes Runway Panel Replacements)	Closed	Open	Yes, from North	Yes	Yes
6	3	YES	3	YES	All Project Improvements South of the Phase 5 and 6 Reference Points	Open	Open	Yes, from North	Yes	Yes